Time of Order: **1430** Date of Order: **3/15/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/15/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1430**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/15/10**	to	**3/16/10**	**River Boost**	100	0	100
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1243**	1143	100
River Pumps	0	0	0	Flow below Percha Dam	1093	993	100
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1093	993	100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	993	893	100
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	-100	0	-100
Westside Canal	100	100	0	Flow at American Dam	943	943	0
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**200**	**200**	**0**	Total for EBID	**165**	165	0
State Line	**3/17/10**	to	**3/20/10**	Total for EPCWID	**801**	801	0
La Union West TX	0	0	0	**Total for Both Districts**	**966**	**966**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	35	35	0	Total Gains/Loss	**-100**	**0**	-100
La Union East NM	15	15	0	Total EBID, EPCWID, Mexico	1143	1143	0
3 Saints East TX	0	0	0	Release	**1243**	1143	100
3 Saints East NM	0	0	0				
Totals State Line	**50**	**50**	**0**				
Lower Valley	**3/18/10**	to	**3/18/10**	**Thurs**			
UR-WTP	8	8	0		E.Gate	W.Gate	Total
Franklin Canal	175	175	0	Gate Settings (ft)	2.94	2.94	5.88
JR-WTP	23	23	0	Reservoir Elevation (ft)			4149.77
Riverside Canal	560	560	0	Flow Rate (cfs)			1245
Total Lower Valley	**766**	**766**	0	Difference (Release and Gates Flow) cfs			2
Mexico	177	177	0	**USBR Gate Setting Recom.**	2.94	2.94	5.88
	100cfs Boost to the order due to Elpaso order is short at the RSH						