Time of Order: **1015** Date of Order: **4/12/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/12/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1015**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/12/10**	to	**4/13/10**	**River Boost**	50	100	-50
Arrey Canal	180	150	30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1744**	1844	-100
River Pumps	0	0	0	Flow below Percha Dam	1564	1694	-130
Leasburg Canal	250	240	10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1314	1454	-140
California Ext.	25	0	25	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	25	0	25	Flow below Mesilla Dam	724	774	-50
Eastside Canal	140	190	-50	Gain/Loss Mesilla-American	-50	-100	50
Westside Canal	400	490	-90	Flow at American Dam	724	724	0
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**970**	**1020**	**-50**	Total for EBID	**920**	970	-50
State Line	**4/14/10**	to	**4/14/10**	Total for EPCWID	**597**	597	0
La Union West TX	0	0	0	**Total for Both Districts**	**1517**	**1567**	**-50**
La Union West NM	30	70	-40	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-50**	**-100**	50
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1694	1744	-50
3 Saints East TX	0	0	0	Release	**1744**	1844	-100
3 Saints East NM	0	0	0				
Totals State Line	**100**	**140**	**-40**				
Lower Valley	**4/12/10**	to	**4/15/10**	**Mon-Thurs**			
UR-WTP	15	15	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0	Gate Settings (ft)	4.12	4.12	8.24
JR-WTP	77	77	0	Reservoir Elevation (ft)			4148.65
Riverside Canal	395	395	0	Flow Rate (cfs)			1745
Total Lower Valley	**547**	**547**	0	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0		4.12	4.12	8.24