Time of Order: **1030** Date of Order: **6/11/10**

# Rio Grande Project Order

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 6/11/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

| | Current | Prior | Change |
|---|---|---|---|
| **Upper Valley** | **6/11/10** | to | **6/12/10** |
| Arrey Canal | 160 | 220 | -60 |
| (-) Bypass | 0 | 0 | 0 |
| River Pumps | 0 | 0 | 0 |
| Leasburg Canal | 310 | 270 | 40 |
| (-) Bypass | 0 | -20 | 20 |
| California Ext. | 0 | 20 | -20 |
| Del Rio Lateral | 0 | 20 | -20 |
| Eastside Canal | 125 | 160 | -35 |
| Westside Canal | 370 | 390 | -20 |
| (-) Bypass WW32 | **-40** | **-40** | **0** |
| **Total Upper Valley** | **925** | **1020** | **-95** |
| **State Line** | **6/13/10** | to | **6/16/10** |
| La Union West TX | 20 | 20 | 0 |
| La Union West NM | 40 | 60 | -20 |
| La Union East TX | 50 | 50 | 0 |
| La Union East NM | 30 | 30 | 0 |
| 3 Saints East TX | 0 | 15 | -15 |
| 3 Saints East NM | 0 | 15 | -15 |
| **Totals State Line** | **140** | **190** | **-50** |
| **Lower Valley** | **6/14/10** | to | **6/17/10** |
| UR-WTP | 51 | 53 | -2 |
| Franklin Canal | 130 | 130 | 0 |
| JR-WTP | 85 | 85 | 0 |
| Riverside Canal | 665 | 565 | 100 |
| **Total Lower Valley** | **931** | **833** | 98 |
| **Mexico** | 177 | 177 | 0 |

| | Current | Prior | Change |
|---|---|---|---|
| **River Boost** | 0 | 0 | 0 |
| **River Reaches/Stations** | | | |
| Caballo Release | **2033** | 2030 | 3 |
| Flow below Percha Dam | 1873 | 1810 | 63 |
| (-) By pass Leasburg WW 8 | 0 | -20 | 20 |
| Flow at Leasburg Cable | 1563 | 1520 | 43 |
| Gain/Loss Leasburg-Mesilla | **0** | **0** | 0 |
| Flow below Mesilla Dam | 1068 | 950 | 118 |
| Gain/Loss Mesilla-American | 0 | 0 | 0 |
| Flow at American Dam | 1108 | 990 | 118 |
| **District Totals** | | | |
| Total for EBID | **855** | 915 | -60 |
| Total for EPCWID | **1001** | 918 | 83 |
| **Total for Both Districts** | **1856** | **1833** | **23** |
| **Project Totals** | | | |
| Total Gains/Loss | **0** | **-20** | 20 |
| Total EBID, EPCWID, Mexico | 2033 | 2010 | 23 |
| Release | **2033** | 2030 | 3 |

| **Mon-Thurs** | | | |
|---|---|---|---|
| | E.Gate | W.Gate | Total |
| Gate Settings (ft) | 4.80 | 4.80 | 9.60 |
| Reservoir Elevation (ft) | | | 4147.16 |
| Flow Rate (cfs) | | | 2028 |
| Difference (Release and Gates Flow) cfs | | | -5 |
| U.S.B.R. gate settings | 4.80 | 4.80 | 9.60 |