Time of Order: **1010** Date of Order: **6/15/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/15/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1010**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/15/10**	to	**6/16/10**	**River Boost**	0	0	0
Arrey Canal	180	180	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2238**	2178	60
River Pumps	0	0	0	Flow below Percha Dam	2058	1998	60
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1758	1698	60
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	1198	1138	60
Eastside Canal	190	190	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	370	370	0	Flow at American Dam	1238	1178	60
(-) Bypass WW32	**-40**	**-40**	**0**	**District Totals**			
Total Upper Valley	**1000**	**1000**	**0**	Total for EBID	**930**	930	0
State Line	**6/17/10**	to	**6/19/10**	Total for EPCWID	**1131**	1071	60
La Union West TX	20	20	0	**Total for Both Districts**	**2061**	**2001**	**60**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	30	30	0	Total EBID, EPCWID, Mexico	2238	2178	60
3 Saints East TX	0	0	0	Release	**2238**	2178	60
3 Saints East NM	0	0	0				
Totals State Line	**140**	**140**	**0**				
Lower Valley	**6/18/10**	to	**6/20/10**	**Fri-Sun**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	200	150	50	Gate Settings (ft)	5.21	5.21	10.42
JR-WTP	85	85	0	Reservoir Elevation (ft)			4147.43
Riverside Canal	725	715	10	Flow Rate (cfs)			2239
Total Lower Valley	**1061**	**1001**	60	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	5.21	5.21	10.42