Time of Order: **1000** Date of Order: **7/4/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/4/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/4/10**	to	**7/5/10**	**River Boost**	0	0	0
Arrey Canal	120	120	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1442**	1192	250
River Pumps	0	0	0	Flow below Percha Dam	1322	1072	250
Leasburg Canal	170	170	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1152	902	250
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	857	607	250
Eastside Canal	55	55	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	240	240	0	Flow at American Dam	877	677	200
(-) Bypass WW32	**-20**	**-70**	**50**	**District Totals**			
Total Upper Valley	**565**	**515**	**50**	Total for EBID	**500**	485	15
State Line	**7/6/10**	to	**7/7/10**	Total for EPCWID	**765**	530	235
La Union West TX	30	30	0	**Total for Both Districts**	**1265**	**1015**	**250**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	35	0	35	Total Gains/Loss	**0**	**0**	0
La Union East NM	15	0	15	Total EBID, EPCWID, Mexico	1442	1192	250
3 Saints East TX	0	0	0	Release	**1442**	1192	250
3 Saints East NM	0	0	0				
Totals State Line	**120**	**70**	**50**				
Lower Valley	**7/7/10**	to	**7/8/10**	**Wed-Thurs**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0	Gate Settings (ft)	3.45	3.45	6.90
JR-WTP	62	62	0	Reservoir Elevation (ft)			4148.25
Riverside Canal	515	315	200	Flow Rate (cfs)			1440
Total Lower Valley	**700**	**500**	200	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	2.90	2.90	5.80