Time of Order: **935** Date of Order: **8/3/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/3/2010

Approved EPCWID: RR Time Faxed to Reclamation: **935**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/3/10**	to	**8/4/10**	**River Boost**	0	0	0
Arrey Canal	100	0	100	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1651**	1476	175
River Pumps	0	0	0	Flow below Percha Dam	1551	1476	75
Leasburg Canal	170	170	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1381	1306	75
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**100**	**200**	-100
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	921	946	-25
Eastside Canal	120	120	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	420	420	0	Flow at American Dam	961	986	-25
(-) Bypass WW32	**-40**	**-40**	**0**	**District Totals**			
Total Upper Valley	**790**	**690**	**100**	Total for EBID	**705**	605	100
State Line	**8/5/10**	to	**8/7/10**	Total for EPCWID	**869**	894	-25
La Union West TX	30	30	0	**Total for Both Districts**	**1574**	**1499**	**75**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	55	55	0	Total Gains/Loss	**100**	**200**	-100
La Union East NM	25	25	0	Total EBID, EPCWID, Mexico	1751	1676	75
3 Saints East TX	0	0	0	Release	**1651**	1476	175
3 Saints East NM	0	0	0				
Totals State Line	**210**	**210**	**0**				
Lower Valley	**8/6/10**	to	**8/8/10**	**Fri-Sun**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	180	140	40	Gate Settings (ft)	3.89	3.89	7.78
JR-WTP	85	85	0	Reservoir Elevation (ft)			4149.05
Riverside Canal	465	530	-65	Flow Rate (cfs)			1649
Total Lower Valley	**784**	**809**	-25	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	3.50	3.50	7.00