Time of Order: **1025** Date of Order: **8/5/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/5/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1025**

	Current	Prior	Change
Upper Valley	**8/5/10**	to	**8/6/10**
Arrey Canal	180	190	-10
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	260	230	30
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	20	20	0
Eastside Canal	160	160	0
Westside Canal	500	500	0
(-) Bypass WW32	**-40**	**-40**	**0**
Total Upper Valley	**1080**	**1060**	**20**
State Line	**8/5/10**	to	**8/7/10**
La Union West TX	50	50	0
La Union West NM	60	60	0
La Union East TX	55	55	0
La Union East NM	25	25	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**190**	**190**	**0**
Lower Valley	**8/8/10**	to	**8/8/10**
UR-WTP	54	54	0
Franklin Canal	100	180	-80
JR-WTP	85	85	0
Riverside Canal	465	465	0
Total Lower Valley	**704**	**784**	-80
Mexico	177	177	0

	Current	Prior	Change
River Boost	0	0	0
River Reaches/Stations			
Caballo Release	**1861**	1921	-60
Flow below Percha Dam	1681	1731	-50
(-) By pass Leasburg WW 8	0	0	0
Flow at Leasburg Cable	1421	1501	-80
Gain/Loss Leasburg-Mesilla	**100**	**100**	0
Flow below Mesilla Dam	841	921	-80
Gain/Loss Mesilla-American	0	0	0
Flow at American Dam	881	961	-80
District Totals			
Total for EBID	**975**	955	20
Total for EPCWID	**809**	889	-80
Total for Both Districts	**1784**	**1844**	**-60**
Project Totals			
Total Gains/Loss	**100**	**100**	0
Total EBID, EPCWID, Mexico	1961	2021	-60
Release	**1861**	1921	-60

Sun			
	E.Gate	W.Gate	Total
Gate Settings (ft)	4.38	4.38	8.76
Reservoir Elevation (ft)			4149
Flow Rate (cfs)			1873
Difference (Release and Gates Flow) cfs			12
U.S.B.R. gate settings	4.38	4.38	8.76