Time of Order: **945** Date of Order: **8/23/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/23/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/23/10**	to	**8/24/10**	**River Boost**	0	0	0
Arrey Canal	200	170	30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1956**	2116	-160
River Pumps	0	0	0	Flow below Percha Dam	1756	1946	-190
Leasburg Canal	200	240	-40	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1556	1706	-150
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	966	1016	-50
Eastside Canal	230	210	20	Gain/Loss Mesilla-American	0	0	0
Westside Canal	360	480	-120	Flow at American Dam	1016	1066	-50
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**940**	**1050**	**-110**	Total for EBID	**860**	985	-125
State Line	**8/25/10**	to	**8/25/10**	Total for EPCWID	**919**	954	-35
La Union West TX	20	20	0	**Total for Both Districts**	**1779**	**1939**	**-160**
La Union West NM	20	100	-80	**Project Totals**			
La Union East TX	45	45	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	25	25	0	Total EBID, EPCWID, Mexico	1956	2116	-160
3 Saints East TX	15	0	15	Release	**1956**	2116	-160
3 Saints East NM	15	0	15				
Totals State Line	**140**	**190**	**-50**				
Lower Valley	**8/26/10**	to	**8/26/10**	**Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	4.68	4.68	9.36
JR-WTP	85	85	0	Reservoir Elevation (ft)			4144.3
Riverside Canal	600	650	-50	Flow Rate (cfs)			1899
Total Lower Valley	**839**	**889**	-50	Difference (Release and Gates Flow) cfs			-57
Mexico	177	177	0	U.S.B.R. gate settings	4.68	4.68	9.36