Time of Order: **945** Date of Order: **9/1/10**

# Rio Grande Project Order

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 9/1/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **9/1/10** | to | **9/2/10** | **River Boost** | 0 | 0 | 0 |
| Arrey Canal | 200 | 170 | 30 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | **1314** | 1234 | 80 |
| River Pumps | 0 | 0 | 0 | Flow below Percha Dam | 1114 | 1064 | 50 |
| Leasburg Canal | 220 | 150 | 70 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Flow at Leasburg Cable | 894 | 914 | -20 |
| California Ext. | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **50** | **50** | 0 |
| Del Rio Lateral | 0 | 0 | 0 | Flow below Mesilla Dam | 304 | 304 | 0 |
| Eastside Canal | 150 | 140 | 10 | Gain/Loss Mesilla-American | 50 | 50 | 0 |
| Westside Canal | 490 | 520 | -30 | Flow at American Dam | 424 | 424 | 0 |
| (-) Bypass WW32 | **-70** | **-70** | **0** | **District Totals** | | | |
| **Total Upper Valley** | **990** | **910** | **80** | Total for EBID | **915** | 825 | 90 |
| **State Line** | **9/3/10** | to | **9/4/10** | Total for EPCWID | **499** | 509 | -10 |
| La Union West TX | 40 | 50 | -10 | **Total for Both Districts** | **1414** | **1334** | **80** |
| La Union West NM | 100 | 90 | 10 | **Project Totals** | | | |
| La Union East TX | 35 | 35 | 0 | Total Gains/Loss | **100** | **100** | 0 |
| La Union East NM | 15 | 15 | 0 | Total EBID, EPCWID, Mexico | 1414 | 1334 | 80 |
| 3 Saints East TX | 0 | 0 | 0 | Release | **1314** | 1234 | 80 |
| 3 Saints East NM | 0 | 0 | 0 | | | | |
| **Totals State Line** | **190** | **190** | **0** | | | | |
| **Lower Valley** | **9/3/10** | to | **9/5/10** | **Fri-Sun** | | | |
| UR-WTP | 51 | 51 | 0 | | E.Gate | W.Gate | Total |
| Franklin Canal | 60 | 60 | 0 | Gate Settings (ft) | 3.35 | 3.35 | 6.70 |
| JR-WTP | 83 | 83 | 0 | Reservoir Elevation (ft) | | | 4143.48 |
| Riverside Canal | 230 | 230 | 0 | Flow Rate (cfs) | | | 1314 |
| **Total Lower Valley** | **424** | **424** | 0 | Difference (Release and Gates Flow) cfs | | | 0 |
| **Mexico** | 0 | 0 | 0 | U.S.B.R. gate settings | 3.35 | 3.35 | 6.70 |