Time of Order: **945** Date of Order: **9/3/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/3/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/3/10**	to	**9/4/10**	**River Boost**	0	0	0
Arrey Canal	260	200	60	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1664**	1314	350
River Pumps	0	0	0	Flow below Percha Dam	1404	1114	290
Leasburg Canal	220	220	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1184	894	290
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**50**	**50**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	654	304	350
Eastside Canal	160	150	10	Gain/Loss Mesilla-American	50	50	0
Westside Canal	420	490	-70	Flow at American Dam	724	424	300
(-) Bypass WW32	**-20**	**-70**	**50**	**District Totals**			
Total Upper Valley	**1040**	**990**	**50**	Total for EBID	**950**	915	35
State Line	**9/5/10**	to	**9/8/10**	Total for EPCWID	**814**	499	315
La Union West TX	40	40	0	**Total for Both Districts**	**1764**	**1414**	**350**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	50	35	15	Total Gains/Loss	**100**	**100**	0
La Union East NM	50	15	35	Total EBID, EPCWID, Mexico	1764	1414	350
3 Saints East TX	0	0	0	Release	**1664**	1314	350
3 Saints East NM	0	0	0				
Totals State Line	**240**	**190**	**50**				
Lower Valley	**9/6/10**	to	**9/9/10**	**Mon-Thurs**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	70	60	10	Gate Settings (ft)	4.23	4.23	8.46
JR-WTP	83	83	0	Reservoir Elevation (ft)			4142.77
Riverside Canal	520	230	290	Flow Rate (cfs)			1664
Total Lower Valley	**724**	**424**	300	Difference (Release and Gates Flow) cfs			0
Mexico	0	0	0	U.S.B.R. gate settings	4.23	4.23	8.46