Time of Order: **1000** Date of Order: **9/12/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/12/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/12/10**	to	**9/13/10**	**River Boost**	0	0	0
Arrey Canal	0	160	-160	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**534**	819	-285
River Pumps	0	0	0	Flow below Percha Dam	534	659	-125
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	534	659	-125
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**50**	**50**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	444	444	0
Eastside Canal	0	25	-25	Gain/Loss Mesilla-American	50	50	0
Westside Canal	140	240	-100	Flow at American Dam	564	564	0
(-) Bypass WW32	**-70**	**-70**	**0**	**District Totals**			
Total Upper Valley	**70**	**355**	**-285**	Total for EBID	**0**	260	-260
State Line	**9/15/10**	to	**9/15/10**	Total for EPCWID	**634**	659	-25
La Union West TX	20	20	0	**Total for Both Districts**	**634**	**919**	**-285**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**100**	**100**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	634	919	-285
3 Saints East TX	0	25	-25	Release	**534**	819	-285
3 Saints East NM	0	0	0				
Totals State Line	**70**	**95**	**-25**				
Lower Valley	**9/13/10**	to	**9/16/10**	**Mon-Thurs**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0	Gate Settings (ft)	1.48	1.48	2.96
JR-WTP	83	83	0	Reservoir Elevation (ft)			4138.44
Riverside Canal	350	350	0	Flow Rate (cfs)			535
Total Lower Valley	**564**	**564**	0	Difference (Release and Gates Flow) cfs			1
Mexico	0	0	0	U.S.B.R. gate settings	1.48	1.48	2.96