Time of Order: **1000** Date of Order: **9/15/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/15/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/15/10**	to	**9/16/10**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**484**	484	0
River Pumps	0	0	0	Flow below Percha Dam	484	484	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	484	484	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**50**	**50**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	364	394	-30
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	100	100	0
Westside Canal	170	140	30	Flow at American Dam	514	564	-50
(-) Bypass WW32	**-50**	**-70**	**20**	**District Totals**			
Total Upper Valley	**120**	**70**	**50**	Total for EBID	**0**	0	0
State Line	**9/17/10**	to	**9/18/10**	Total for EPCWID	**634**	634	0
La Union West TX	50	20	30	**Total for Both Districts**	**634**	**634**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	70	50	20	Total Gains/Loss	**150**	**150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	634	634	0
3 Saints East TX	0	0	0	Release	**484**	484	0
3 Saints East NM	0	0	0				
Totals State Line	**120**	**70**	**50**				
Lower Valley	**9/18/10**	to	**9/19/10**	**Sat-Sun**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	170	170	0	Gate Settings (ft)	1.34	1.34	2.68
JR-WTP	83	83	0	Reservoir Elevation (ft)			4138.52
Riverside Canal	210	260	-50	Flow Rate (cfs)			485
Total Lower Valley	**514**	**564**	-50	Difference (Release and Gates Flow) cfs			1
Mexico	0	0	0	U.S.B.R. gate settings	1.34	1.34	2.68