Time of Order: **1010** Date of Order: **4/7/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/7/2011

Approved EPCWID: RR Time Faxed to Reclamation: **1010**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/7/11**	to	**4/8/11**	**River Boost**	150	0	150
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**993**	1208	-215
River Pumps	0	0	0	Flow below Percha Dam	993	1208	-215
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	993	1208	-215
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	643	858	-215
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	200	200	0	Flow at American Dam	683	898	-215
(-) Bypass WW32	**-40**	**-40**	**0**	**District Totals**			
Total Upper Valley	**160**	**160**	**0**	Total for EBID	**0**	0	0
State Line	**4/8/11**	to	**4/9/11**	Total for EPCWID	**666**	881	-215
La Union West TX	60	60	0	**Total for Both Districts**	**666**	**881**	**-215**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	100	100	0	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	843	1058	-215
3 Saints East TX	0	0	0	Release	**993**	1208	-215
3 Saints East NM	0	0	0				
Totals State Line	**160**	**160**	**0**				
Lower Valley	**4/10/11**	to	**4/10/11**	**Sun**			
UR-WTP	34	34	0		E.Gate	W.Gate	Total
Franklin Canal	90	180	-90	Gate Settings (ft)	2.52	2.52	5.04
JR-WTP	62	62	0	Reservoir Elevation (ft)			4144.1
Riverside Canal	320	445	-125	Flow Rate (cfs)			991
Total Lower Valley	**506**	**721**	-215	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	2.52	2.52	5.04