Time of Order: **700** Date of Order: **4/9/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/9/2011

Approved EPCWID: RR Time Faxed to Reclamation: **700**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/9/11**	to	**4/10/11**	**River Boost**	150	0	150
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**832**	992	-160
River Pumps	0	0	0	Flow below Percha Dam	832	992	-160
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	832	992	-160
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	682	642	40
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	0	200	-200	Flow at American Dam	682	682	0
(-) Bypass WW32	**0**	**-40**	**40**	**District Totals**			
Total Upper Valley	**0**	**160**	**-160**	Total for EBID	**0**	0	0
State Line	**4/11/11**	to	**4/17/11**	Total for EPCWID	**505**	665	-160
La Union West TX	0	60	-60	**Total for Both Districts**	**505**	**665**	**-160**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	100	-100	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	682	842	-160
3 Saints East TX	0	0	0	Release	**832**	992	-160
3 Saints East NM	0	0	0				
Totals State Line	**0**	**160**	**-160**				
Lower Valley	**4/11/11**	to	**4/14/11**	**Mon-Thurs**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	2.11	2.11	4.22
JR-WTP	77	77	0	Reservoir Elevation (ft)			4144.29
Riverside Canal	315	315	0	Flow Rate (cfs)			831
Total Lower Valley	**505**	**505**	0	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	2.11	2.11	4.22