Time of Order: **1030** Date of Order: **6/18/13**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/18/2013

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/18/13**	to	**6/19/13**	**River Boost**	600	600	0
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2110**	2110	0
River Pumps	0	0	0	Flow below Percha Dam	1960	1960	0
Leasburg Canal	180	180	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1780	1780	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-600**	**-600**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	570	570	0
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	430	430	0	Flow at American Dam	600	600	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**910**	**910**	**0**	Total for EBID	**795**	810	-15
State Line	**6/20/13**	to	**6/22/13**	Total for EPCWID	**608**	593	15
La Union West TX	20	20	0	**Total for Both Districts**	**1403**	**1403**	**0**
La Union West NM	90	90	0	**Project Totals**			
La Union East TX	65	65	0	Total Gains/Loss	**-600**	**-600**	0
La Union East NM	25	25	0	Total EBID, EPCWID, Mexico	1510	1510	0
3 Saints East TX	30	15	15	Release	**2110**	2110	0
3 Saints East NM	0	15	-15				
Totals State Line	**230**	**230**	**0**				
Lower Valley	**6/21/13**	to	**6/23/13**	**Fri-Sun**			
UR-WTP	31	31	0		E.Gate	W.Gate	Total
Franklin Canal	130	130	0	Gate Settings (ft)	5.54	5.54	11.08
JR-WTP	62	62	0	Reservoir Elevation (ft)			4137.95
Riverside Canal	270	270	0	Flow Rate (cfs)			2112
Total Lower Valley	**493**	**493**	0	Difference (Release and Gates Flow) cfs			2
Mexico	107	107	0	U.S.B.R. gate settings	5.54	5.54	11.08