Time of Order: **1115** Date of Order: **7/8/13**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/8/2013
Approved EPCWID: RR Time Faxed to Reclamation: **1115**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/8/13**	to	**7/9/13**	**River Boost**	480	480	0
Arrey Canal	0	150	-150	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1346**	1346	0
River Pumps	0	0	0	Flow below Percha Dam	1346	1196	150
Leasburg Canal	170	50	120	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1176	1146	30
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-480**	**-480**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	436	436	0
Eastside Canal	0	50	-50	Gain/Loss Mesilla-American	0	0	0
Westside Canal	260	180	80	Flow at American Dam	486	486	0
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**380**	**380**	**0**	Total for EBID	**280**	280	0
State Line	**7/7/13**	to	**7/10/13**	Total for EPCWID	**586**	586	0
La Union West TX	20	20	0	**Total for Both Districts**	**866**	**866**	**0**
La Union West NM	20	20	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-480**	**-480**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	866	866	0
3 Saints East TX	0	0	0	Release	**1346**	1346	0
3 Saints East NM	0	0	0				
Totals State Line	**120**	**120**	**0**				
Lower Valley	**7/8/13**	to	**7/11/13**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0	Gate Settings (ft)	3.76	3.76	7.52
JR-WTP	82	82	0	Reservoir Elevation (ft)			4136.21
Riverside Canal	230	230	0	Flow Rate (cfs)			1326
Total Lower Valley	**486**	**486**	0	Difference (Release and Gates Flow) cfs			-20
Mexico	0	0	0	U.S.B.R. gate settings	3.76	3.76	7.52