Time of Order: **800** Date of Order: **5/25/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/25/2014

Approved EPCWID: RR Time Faxed to Reclamation: **800**

	Current	Prior	Change
Upper Valley	**5/25/14**	to	**5/26/14**
Arrey Canal	0	0	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	40	0	40
Westside Canal	350	0	350
(-) Bypass WW32	**-30**	**0**	**-30**
Total Upper Valley	**360**	**0**	**360**
State Line	**6/1/14**	to	**6/5/14**
La Union West TX	0	0	0
La Union West NM	0	0	0
La Union East TX	70	0	70
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**70**	**0**	**70**
Lower Valley	**6/2/14**	to	**6/5/14**
UR-WTP	55	0	55
Franklin Canal	100	0	100
JR-WTP	85	0	85
Riverside Canal	200	0	200
Total Lower Valley	**440**	**0**	440
Mexico	0	0	0

	Current	Prior	Change
River Boost	0		0
River Reaches/Stations			
Caballo Release	**800**	0	800
Flow below Percha Dam	800	0	800
(-) By pass Leasburg WW 8	0	0	0
Flow at Leasburg Cable	800	0	800
Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Flow below Mesilla Dam	410	0	410
Gain/Loss Mesilla-American	0	0	0
Flow at American Dam	440	0	440
District Totals			
Total for EBID	**290**	0	290
Total for EPCWID	**510**	0	510
Total for Both Districts	**800**	**0**	**800**
Project Totals			
Total Gains/Loss	**0**	**0**	0
Total EBID, EPCWID, Mexico	800	0	800
Release	**800**	0	800
Mon-Thurs			

	E.Gate	W.Gate	Total
Gate Settings (ft)	2.07	2.07	4.14
Reservoir Elevation (ft)			4142.96
Flow Rate (cfs)			801
Difference (Release and Gates Flow) cfs			1
U.S.B.R. gate settings	2.07	2.07	4.14