Time of Order: **1300** Date of Order: **6/3/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/3/2014

Approved EPCWID: RR Time Faxed to Reclamation: **1300**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/3/14**	to	**6/4/14**	**River Boost**	0		0
Arrey Canal	170	250	-80	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2280**	2278	2
River Pumps	0	0	0	Flow below Percha Dam	2110	2028	82
Leasburg Canal	180	180	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1930	1848	82
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-1020**	**-1020**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	370	388	-18
Eastside Canal	170	70	100	Gain/Loss Mesilla-American	0	0	0
Westside Canal	370	370	0	Flow at American Dam	400	418	-18
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**860**	**840**	**20**	Total for EBID	**750**	750	0
State Line	**6/5/14**	to	**6/7/14**	Total for EPCWID	**510**	508	2
La Union West TX	20	20	0	**Total for Both Districts**	**1260**	**1258**	**2**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-1020**	**-1020**	0
La Union East NM	20	0	20	Total EBID, EPCWID, Mexico	1260	1258	2
3 Saints East TX	20	0	20	Release	**2280**	2278	2
3 Saints East NM	10	0	10				
Totals State Line	**180**	**130**	**50**				
Lower Valley	**6/6/14**	to	**6/8/14**	**Fri-sun**			
UR-WTP	23	31	-8		E.Gate	W.Gate	Total
Franklin Canal	100	105	-5	Gate Settings (ft)	5.78	5.78	11.56
JR-WTP	77	62	15	Reservoir Elevation (ft)			4138.9
Riverside Canal	200	220	-20	Flow Rate (cfs)			2262
Total Lower Valley	**400**	**418**	-18	Difference (Release and Gates Flow) cfs			-18
Mexico	0	0	0	U.S.B.R. gate settings	5.78	5.78	11.56