Time of Order: **1000** Date of Order: **7/11/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/11/2014

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/11/14**	to	**7/12/14**	**River Boost**	0		0
Arrey Canal	100	0	100	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1877**	1727	150
River Pumps	0	0	0	Flow below Percha Dam	1777	1727	50
Leasburg Canal	180	180	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1597	1547	50
California Ext.	10	10	0	Gain/Loss Leasburg-Mesilla	**-470**	**-420**	-50
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	587	567	20
Eastside Canal	130	150	-20	Gain/Loss Mesilla-American	0	0	0
Westside Canal	400	400	0	Flow at American Dam	617	597	20
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**790**	**710**	**80**	Total for EBID	**700**	600	100
State Line	**7/13/14**	to	**7/16/14**	Total for EPCWID	**530**	530	0
La Union West TX	20	20	0	**Total for Both Districts**	**1230**	**1130**	**100**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-470**	**-420**	-50
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1407	1307	100
3 Saints East TX	0	20	-20	Release	**1877**	1727	150
3 Saints East NM	0	10	-10				
Totals State Line	**150**	**180**	**-30**				
Lower Valley	**7/14/14**	to	**7/17/14**	**Mon-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	4.75	4.75	9.50
JR-WTP	90	90	0	Reservoir Elevation (ft)			4142.21
Riverside Canal	200	180	20	Flow Rate (cfs)			1877
Total Lower Valley	**440**	**420**	20	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	4.75	4.75	9.50