Time of Order: **1000** Date of Order: **7/21/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/21/2014

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/21/14**	to	**7/22/14**	**River Boost**	0		0
Arrey Canal	180	150	30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1937**	1937	0
River Pumps	0	0	0	Flow below Percha Dam	1757	1787	-30
Leasburg Canal	160	160	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1597	1627	-30
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-470**	**-470**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	587	587	0
Eastside Canal	150	150	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	370	400	-30	Flow at American Dam	617	617	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**850**	**850**	**0**	Total for EBID	**760**	760	0
State Line	**7/20/14**	to	**7/23/14**	Total for EPCWID	**530**	530	0
La Union West TX	20	20	0	**Total for Both Districts**	**1290**	**1290**	**0**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-470**	**-470**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1467	1467	0
3 Saints East TX	0	0	0	Release	**1937**	1937	0
3 Saints East NM	0	0	0				
Totals State Line	**150**	**150**	**0**				
Lower Valley	**7/21/14**	to	**7/24/14**	**Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	4.91	4.91	9.82
JR-WTP	90	90	0	Reservoir Elevation (ft)			4141.71
Riverside Canal	200	200	0	Flow Rate (cfs)			1935
Total Lower Valley	**440**	**440**	0	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	4.91	4.91	9.82