Time of Order: **600** Date of Order: **7/26/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/26/2014

Approved EPCWID: RR Time Faxed to Reclamation: **600**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/26/14**	to	**7/27/14**	**River Boost**	0		0
Arrey Canal	100	180	-80	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1747**	1857	-110
River Pumps	0	0	0	Flow below Percha Dam	1647	1677	-30
Leasburg Canal	160	160	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1487	1517	-30
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-470**	**-470**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	597	597	0
Eastside Canal	110	110	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	310	340	-30	Flow at American Dam	627	627	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**650**	**760**	**-110**	Total for EBID	**540**	650	-110
State Line	**7/27/14**	to	**7/30/14**	Total for EPCWID	**560**	560	0
La Union West TX	20	20	0	**Total for Both Districts**	**1100**	**1210**	**-110**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-470**	**-470**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1277	1387	-110
3 Saints East TX	20	20	0	Release	**1747**	1857	-110
3 Saints East NM	10	10	0				
Totals State Line	**180**	**180**	**0**				
Lower Valley	**7/28/14**	to	**7/31/14**	**Mon-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	4.52	4.52	9.04
JR-WTP	90	90	0	Reservoir Elevation (ft)			4141.1
Riverside Canal	210	210	0	Flow Rate (cfs)			1747
Total Lower Valley	**450**	**450**	0	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	4.52	4.52	9.04
	EBID is cutting off 80 cfs on the Arrey and 30 cfs on the Westside.						