Time of Order: **1000** Date of Order: **7/9/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/9/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/9/15**	to	**7/10/15**	**River Boost**	350	200	150
Arrey Canal	120	140	-20	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2087**	1942	145
River Pumps	0	0	0	Flow below Percha Dam	1967	1802	165
Leasburg Canal	270	180	90	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1697	1622	75
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-250**	**-250**	0
Del Rio Lateral	20	0	20	Flow below Mesilla Dam	837	837	0
Eastside Canal	150	175	-25	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	440	360	80	Flow at American Dam	767	767	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**970**	**825**	**145**	Total for EBID	**865**	720	145
State Line	**7/9/15**	to	**7/11/15**	Total for EPCWID	**695**	695	0
La Union West TX	25	25	0	**Total for Both Districts**	**1560**	**1415**	**145**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-350**	**-350**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1737	1592	145
3 Saints East TX	0	0	0	Release	**2087**	1942	145
3 Saints East NM	0	0	0				
Totals State Line	**190**	**190**	**0**				
Lower Valley	**7/10/15**	to	**7/12/15**	**Fri-Sun**			
UR-WTP	57	57	0		E.Gate	W.Gate	Total
Franklin Canal	140	140	0	Gate Settings (ft)	5.69	5.69	11.38
JR-WTP	93	93	0	Reservoir Elevation (ft)			4135.32
Riverside Canal	300	300	0	Flow Rate (cfs)			2089
Total Lower Valley	**590**	**590**	0	Difference (Release and Gates Flow) cfs			2
Mexico	177	177	0	U.S.B.R. gate settings	5.69	5.39	11.08