Time of Order: **1000** Date of Order: **7/10/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/10/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/10/15**	to	**7/11/15**	**River Boost**	350	350	0
Arrey Canal	120	120	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2089**	2087	2
River Pumps	0	0	0	Flow below Percha Dam	1969	1967	2
Leasburg Canal	270	270	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1699	1697	2
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-250**	**-250**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	839	837	2
Eastside Canal	150	150	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	440	440	0	Flow at American Dam	769	767	2
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**970**	**970**	**0**	Total for EBID	**865**	865	0
State Line	**7/12/15**	to	**7/15/15**	Total for EPCWID	**697**	695	2
La Union West TX	25	25	0	**Total for Both Districts**	**1562**	**1560**	**2**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-350**	**-350**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1739	1737	2
3 Saints East TX	0	0	0	Release	**2089**	2087	2
3 Saints East NM	0	0	0				
Totals State Line	**190**	**190**	**0**				
Lower Valley	**7/13/15**	to	**7/16/15**	**Mon-Thurs**			
UR-WTP	59	57	2		E.Gate	W.Gate	Total
Franklin Canal	70	140	-70	Gate Settings (ft)	5.69	5.69	11.38
JR-WTP	93	93	0	Reservoir Elevation (ft)			4135.3
Riverside Canal	370	300	70	Flow Rate (cfs)			2088
Total Lower Valley	**592**	**590**	2	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	5.69	5.69	11.38