Time of Order: **1100** Date of Order: **7/20/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/20/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/20/15**	to	**7/21/15**	**River Boost**	350	350	0
Arrey Canal	220	200	20	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2104**	1964	140
River Pumps	0	0	0	Flow below Percha Dam	1884	1764	120
Leasburg Canal	180	180	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1704	1584	120
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-250**	**-250**	0
Del Rio Lateral	30	30	0	Flow below Mesilla Dam	814	814	0
Eastside Canal	140	140	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	470	350	120	Flow at American Dam	764	764	0
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**990**	**850**	**140**	Total for EBID	**890**	750	140
State Line	**7/21/15**	to	**7/22/15**	Total for EPCWID	**687**	687	0
La Union West TX	25	25	0	**Total for Both Districts**	**1577**	**1437**	**140**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-350**	**-350**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1754	1614	140
3 Saints East TX	15	15	0	Release	**2104**	1964	140
3 Saints East NM	15	15	0				
Totals State Line	**200**	**200**	**0**				
Lower Valley	**7/22/15**	to	**7/23/15**	**Wed-Thurs**			
UR-WTP	59	59	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	5.59	5.59	11.18
JR-WTP	93	93	0	Reservoir Elevation (ft)			4137.08
Riverside Canal	365	365	0	Flow Rate (cfs)			2105
Total Lower Valley	**587**	**587**	0	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	5.59	5.59	11.18