Time of Order: **1130** Date of Order: **8/4/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/4/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1130**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/4/15**	to	**8/5/15**	**River Boost**	300	300	0
Arrey Canal	70	70	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1949**	1819	130
River Pumps	0	0	0	Flow below Percha Dam	1879	1749	130
Leasburg Canal	200	200	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1679	1549	130
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	20	0	20	Flow below Mesilla Dam	829	739	90
Eastside Canal	180	160	20	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	450	450	0	Flow at American Dam	759	689	70
(-) Bypass WW32	**-30**	**-50**	**20**	**District Totals**			
Total Upper Valley	**890**	**830**	**60**	Total for EBID	**780**	745	35
State Line	**8/6/15**	to	**8/8/15**	Total for EPCWID	**692**	597	95
La Union West TX	25	25	0	**Total for Both Districts**	**1472**	**1342**	**130**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	70	60	10	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	30	20	10	Total EBID, EPCWID, Mexico	1649	1519	130
3 Saints East TX	15	0	15	Release	**1949**	1819	130
3 Saints East NM	15	0	15				
Totals State Line	**220**	**170**	**50**				
Lower Valley	**8/7/15**	to	**8/9/15**	**Fri-Sun**			
UR-WTP	57	59	-2		E.Gate	W.Gate	Total
Franklin Canal	140	70	70	Gate Settings (ft)	5.42	5.42	10.84
JR-WTP	85	93	-8	Reservoir Elevation (ft)			4134.82
Riverside Canal	300	290	10	Flow Rate (cfs)			1949
Total Lower Valley	**582**	**512**	70	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	5.42	5.42	10.84