Time of Order: **900** Date of Order: **8/21/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/21/2015

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/21/15**	to	**8/22/15**	**River Boost**	300	300	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1359**	1359	0
River Pumps	0	0	0	Flow below Percha Dam	1359	1359	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1359	1359	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	739	739	0
Eastside Canal	100	100	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	320	320	0	Flow at American Dam	699	689	10
(-) Bypass WW32	**-60**	**-50**	**-10**	**District Totals**			
Total Upper Valley	**360**	**370**	**-10**	Total for EBID	**285**	285	0
State Line	**8/23/15**	to	**8/26/15**	Total for EPCWID	**597**	597	0
La Union West TX	25	25	0	**Total for Both Districts**	**882**	**882**	**0**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	50	60	-10	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1059	1059	0
3 Saints East TX	0	0	0	Release	**1359**	1359	0
3 Saints East NM	0	0	0				
Totals State Line	**160**	**170**	**-10**				
Lower Valley	**8/24/15**	to	**8/27/15**	**Mon-Thurs**			
UR-WTP	59	57	2		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	3.70	3.70	7.40
JR-WTP	93	85	8	Reservoir Elevation (ft)			4139.75
Riverside Canal	300	300	0	Flow Rate (cfs)			1381
Total Lower Valley	**522**	**512**	10	Difference (Release and Gates Flow) cfs			22
Mexico	177	177	0	U.S.B.R. gate settings	3.70	3.70	7.40