Time of Order: **900** Date of Order: **9/3/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/3/2015

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/3/15**	to	**9/4/15**	**River Boost**	150	150	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1039**	1209	-170
River Pumps	0	0	0	Flow below Percha Dam	1039	1209	-170
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1039	1209	-170
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	749	919	-170
Eastside Canal	40	40	0	Gain/Loss Mesilla-American	**-50**	**-50**	0
Westside Canal	150	150	0	Flow at American Dam	759	869	-110
(-) Bypass WW32	**-60**	**0**	**-60**	**District Totals**			
Total Upper Valley	**130**	**190**	**-60**	Total for EBID	**20**	0	20
State Line	**9/5/15**	to	**9/5/15**	Total for EPCWID	**692**	882	-190
La Union West TX	0	0	0	**Total for Both Districts**	**712**	**882**	**-170**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	70	150	-80	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	889	1059	-170
3 Saints East TX	40	40	0	Release	**1039**	1209	-170
3 Saints East NM	0	0	0				
Totals State Line	**110**	**190**	**-80**				
Lower Valley	**9/6/15**	to	**9/6/15**	**Sun**			
UR-WTP	59	59	0		E.Gate	W.Gate	Total
Franklin Canal	70	140	-70		2.62	2.62	5.24
JR-WTP	93	93	0	Reservoir Elevation (ft)			4144.8
Riverside Canal	360	400	-40	Flow Rate (cfs)			1041
Total Lower Valley	**582**	**692**	-110	Difference (Release and Gates Flow) cfs			2
Mexico	177	177	0	U.S.B.R. gate settings	2.54	2.54	5.08