Time of Order: **1100** Date of Order: **9/14/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/14/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/14/15**	to	**9/15/15**	**River Boost**	150	150	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1065**	1189	-124
River Pumps	0	0	0	Flow below Percha Dam	1065	1189	-124
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1065	1189	-124
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	815	939	-124
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-50**	**-50**	0
Westside Canal	150	150	0	Flow at American Dam	795	919	-124
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**120**	**120**	**0**	Total for EBID	**0**	0	0
State Line	**9/13/15**	to	**9/16/15**	Total for EPCWID	**862**	862	0
La Union West TX	30	30	0	**Total for Both Districts**	**862**	**862**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	90	90	0	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	915	1039	-124
3 Saints East TX	0	0	0	Release	**1065**	1189	-124
3 Saints East NM	0	0	0				
Totals State Line	**120**	**120**	**0**				
Lower Valley	**9/14/15**	to	**9/17/15**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	140	140	0		2.76	2.76	5.52
JR-WTP	93	93	0	Reservoir Elevation (ft)			4142.65
Riverside Canal	463	463	0	Flow Rate (cfs)			1066
Total Lower Valley	**742**	**742**	0	Difference (Release and Gates Flow) cfs			1
Mexico	53	177	-124	U.S.B.R. gate settings	2.76	2.76	
	Mexico cutting 124 cfs off their order.						