Time of Order: **1000** Date of Order: **4/21/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/21/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/21/16**	to	**4/22/16**	**River Boost**	337	337	0
Arrey Canal	220	220	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1185**	1270	-85
River Pumps	10	0	10	Flow below Percha Dam	965	1050	-85
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	955	1050	-95
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-237**	**-237**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	568	663	-95
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	150	150	0	Flow at American Dam	478	573	-95
(-) Bypass WW32	**-10**	**-10**	**0**	**District Totals**			
Total Upper Valley	**370**	**360**	**10**	Total for EBID	**230**	220	10
State Line	**4/21/16**	to	**4/24/16**	Total for EPCWID	**441**	536	-95
La Union West TX	35	35	0	**Total for Both Districts**	**671**	**756**	**-85**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	105	105	0	Total Gains/Loss	**-337**	**-337**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	848	933	-85
3 Saints East TX	0	0	0	Release	**1185**	1270	-85
3 Saints East NM	0	0	0				
Totals State Line	**140**	**140**	**0**				
Lower Valley	**4/24/16**	to	**4/24/16**	**Sun**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	75	150	-75		2.82	2.82	5.64
JR-WTP	77	77	0	Reservoir Elevation (ft)			4149.17
Riverside Canal	106	126	-20	Flow Rate (cfs)			1184
Total Lower Valley	**301**	**396**	-95	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	3.03	3.03	6.06