Time of Order: **1000** Date of Order: **5/7/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/7/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/7/16**	to	**5/8/16**	**River Boost**	400	470	-70
Arrey Canal	230	230	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1341**	1411	-70
River Pumps	10	10	0	Flow below Percha Dam	1111	1181	-70
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1101	1171	-70
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-270**	70
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	701	701	0
Eastside Canal	40	40	0	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	160	160	0	Flow at American Dam	521	521	0
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**420**	**420**	**0**	Total for EBID	**240**	240	0
State Line	**5/8/16**	to	**5/11/16**	Total for EPCWID	**524**	524	0
La Union West TX	20	20	0	**Total for Both Districts**	**764**	**764**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	120	120	0	Total Gains/Loss	**-400**	**-470**	70
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	941	941	0
3 Saints East TX	40	40	0	Release	**1341**	1411	-70
3 Saints East NM	0	0	0				
Totals State Line	**180**	**180**	**0**				
Lower Valley	**5/9/16**	to	**5/12/16**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	65	65	0		3.18	3.18	6.36
JR-WTP	85	85	0	Reservoir Elevation (ft)			4149.23
Riverside Canal	140	140	0	Flow Rate (cfs)			1340
Total Lower Valley	**344**	**344**	0	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	3.18	3.18	6.36