Time of Order: **1000** Date of Order: **6/5/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/5/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/5/16**	to	**6/6/16**	**River Boost**	-400	-400	0
Arrey Canal	245	200	45	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2010**	1814	196
River Pumps	10	10	0	Flow below Percha Dam	1765	1614	151
Leasburg Canal	250	200	50	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1505	1404	101
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	775	674	101
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	350	350	0	Flow at American Dam	595	494	101
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1015**	**920**	**95**	Total for EBID	**925**	815	110
State Line	**6/7/16**	to	**6/8/16**	Total for EPCWID	**632**	546	86
La Union West TX	10	10	0	**Total for Both Districts**	**1557**	**1361**	**196**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-400**	**-400**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1610	1414	196
3 Saints East TX	0	15	-15	Release	**2010**	1814	196
3 Saints East NM	0	15	-15				
Totals State Line	**170**	**200**	**-30**				
Lower Valley	**6/8/16**	to	**6/9/16**	**Wed-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	90	50	40		4.61	4.61	9.22
JR-WTP	88	88	0	Reservoir Elevation (ft)			4150.14
Riverside Canal	310	249	61	Flow Rate (cfs)			2008
Total Lower Valley	**542**	**441**	101	Difference (Release and Gates Flow) cfs			-2
Mexico	53	53	0	U.S.B.R. gate settings	4.19	4.19	8.38