Time of Order: **1000** Date of Order: **6/8/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/8/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/8/16**	to	**6/9/16**	**River Boost**	-320	-360	40
Arrey Canal	180	180	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1948**	1948	0
River Pumps	10	10	0	Flow below Percha Dam	1768	1768	0
Leasburg Canal	250	250	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1508	1508	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-160**	**-200**	40
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	738	738	0
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**-160**	**-160**	0
Westside Canal	430	390	40	Flow at American Dam	598	598	0
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1030**	**990**	**40**	Total for EBID	**940**	900	40
State Line	**6/9/16**	to	**6/11/16**	Total for EPCWID	**635**	635	0
La Union West TX	10	10	0	**Total for Both Districts**	**1575**	**1535**	**40**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-320**	**-360**	40
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1628	1588	40
3 Saints East TX	0	0	0	Release	**1948**	1948	0
3 Saints East NM	0	0	0				
Totals State Line	**170**	**170**	**0**				
Lower Valley	**6/10/16**	to	**6/12/16**	**Fri-Sun**			
UR-WTP	57	57	0		E.Gate	W.Gate	Total
Franklin Canal	150	150	0		4.50	4.50	9.00
JR-WTP	88	88	0	Reservoir Elevation (ft)			4149.58
Riverside Canal	250	250	0	Flow Rate (cfs)			1942
Total Lower Valley	**545**	**545**	0	Difference (Release and Gates Flow) cfs			-6
Mexico	53	53	0	U.S.B.R. gate settings	4.61	4.61	9.22