Time of Order: **1000** Date of Order: **6/12/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/12/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/12/16**	to	**6/13/16**	**River Boost**	-320	-320	0
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1987**	1842	145
River Pumps	10	10	0	Flow below Percha Dam	1837	1692	145
Leasburg Canal	240	240	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1587	1442	145
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-160**	**-160**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	767	652	115
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**-160**	**-160**	0
Westside Canal	460	430	30	Flow at American Dam	647	532	115
(-) Bypass WW32	**-40**	**-40**	**0**	**District Totals**			
Total Upper Valley	**1020**	**990**	**30**	Total for EBID	**950**	920	30
State Line	**6/12/16**	to	**6/15/16**	Total for EPCWID	**664**	549	115
La Union West TX	10	10	0	**Total for Both Districts**	**1614**	**1469**	**145**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-320**	**-320**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1667	1522	145
3 Saints East TX	0	0	0	Release	**1987**	1842	145
3 Saints East NM	0	0	0				
Totals State Line	**150**	**150**	**0**				
Lower Valley	**6/15/16**	to	**6/16/16**	**Wed-Thurs**			
UR-WTP	59	59	0		E.Gate	W.Gate	Total
Franklin Canal	150	80	70		4.61	4.61	9.22
JR-WTP	90	90	0	Reservoir Elevation (ft)			4149.17
Riverside Canal	295	250	45	Flow Rate (cfs)			1986
Total Lower Valley	**594**	**479**	115	Difference (Release and Gates Flow) cfs			-1
Mexico	53	53	0	U.S.B.R. gate settings	4.61	4.61	9.22