Time of Order: **1400** Date of Order: **6/19/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/19/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1400**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/19/16**	to	**6/20/16**	**River Boost**	-400	-400	0
Arrey Canal	160	160	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2276**	2276	0
River Pumps	10	10	0	Flow below Percha Dam	2116	2116	0
Leasburg Canal	260	285	-25	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1846	1821	25
California Ext.	15	15	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	1031	981	50
Eastside Canal	140	165	-25	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	460	460	0	Flow at American Dam	851	801	50
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1025**	**1075**	**-50**	Total for EBID	**935**	985	-50
State Line	**6/19/16**	to	**6/22/16**	Total for EPCWID	**800**	750	50
La Union West TX	10	10	0	**Total for Both Districts**	**1735**	**1735**	**0**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-400**	**-400**	0
La Union East NM	20	0	20	Total EBID, EPCWID, Mexico	1876	1876	0
3 Saints East TX	0	0	0	Release	**2276**	2276	0
3 Saints East NM	0	0	0				
Totals State Line	**170**	**150**	**20**				
Lower Valley	**6/22/16**	to	**6/23/16**	**Wed-Thurs**			
UR-WTP	62	62	0		E.Gate	W.Gate	Total
Franklin Canal	110	100	10		5.24	5.24	10.48
JR-WTP	93	93	0	Reservoir Elevation (ft)			4148.26
Riverside Canal	445	405	40	Flow Rate (cfs)			2277
Total Lower Valley	**710**	**660**	50	Difference (Release and Gates Flow) cfs			1
Mexico	141	141	0	U.S.B.R. gate settings	5.24	5.24	10.48