Time of Order: **1000** Date of Order: **6/23/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/23/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/23/16**	to	**6/24/16**	**River Boost**	-400	-400	0
Arrey Canal	220	220	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2316**	2451	-135
River Pumps	10	10	0	Flow below Percha Dam	2096	2231	-135
Leasburg Canal	240	240	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1846	1981	-135
California Ext.	0	15	-15	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	986	1136	-150
Eastside Canal	200	170	30	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	460	460	0	Flow at American Dam	806	956	-150
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1110**	**1095**	**15**	Total for EBID	**1005**	990	15
State Line	**6/23/16**	to	**6/25/16**	Total for EPCWID	**770**	920	-150
La Union West TX	10	10	0	**Total for Both Districts**	**1775**	**1910**	**-135**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-400**	**-400**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1916	2051	-135
3 Saints East TX	15	15	0	Release	**2316**	2451	-135
3 Saints East NM	15	15	0				
Totals State Line	**200**	**200**	**0**				
Lower Valley	**6/26/16**	to	**6/26/16**	**Sun**			
UR-WTP	62	62	0		E.Gate	W.Gate	Total
Franklin Canal	60	160	-100		5.35	5.35	10.70
JR-WTP	93	93	0	Reservoir Elevation (ft)			4147.56
Riverside Canal	450	500	-50	Flow Rate (cfs)			2315
Total Lower Valley	**665**	**815**	-150	Difference (Release and Gates Flow) cfs			-1
Mexico	141	141	0	U.S.B.R. gate settings	5.35	5.35	10.70