Time of Order: **1000** Date of Order: **7/15/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/15/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/15/16**	to	**7/16/16**	**River Boost**	-400	-400	0
Arrey Canal	230	230	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2590**	2549	41
River Pumps	10	10	0	Flow below Percha Dam	2360	2319	41
Leasburg Canal	270	300	-30	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	2080	2009	71
California Ext.	15	15	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	1115	1044	71
Eastside Canal	220	220	0	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	510	510	0	Flow at American Dam	935	864	71
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1255**	**1285**	**-30**	Total for EBID	**1165**	1180	-15
State Line	**7/17/16**	to	**7/20/16**	Total for EPCWID	**848**	792	56
La Union West TX	10	10	0	**Total for Both Districts**	**2013**	**1972**	**41**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-400**	**-400**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2190	2149	41
3 Saints East TX	0	15	-15	Release	**2590**	2549	41
3 Saints East NM	0	15	-15				
Totals State Line	**170**	**200**	**-30**				
Lower Valley	**7/18/16**	to	**7/21/16**	**Mon-Thurs**			
UR-WTP	50	34	16		E.Gate	W.Gate	Total
Franklin Canal	130	160	-30		5.97	5.97	11.94
JR-WTP	88	88	0	Reservoir Elevation (ft)			4145.52
Riverside Canal	490	405	85	Flow Rate (cfs)			2593
Total Lower Valley	**758**	**687**	71	Difference (Release and Gates Flow) cfs			3
Mexico	177	177	0	U.S.B.R. gate settings	5.97	5.97	11.94