Time of Order: **1000** Date of Order: **7/18/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/18/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/18/16**	to	**7/19/16**	**River Boost**	-400	-400	0
Arrey Canal	180	230	-50	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2355**	2590	-235
River Pumps	10	10	0	Flow below Percha Dam	2175	2360	-185
Leasburg Canal	220	270	-50	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1945	2080	-135
California Ext.	0	15	-15	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	1115	1115	0
Eastside Canal	170	220	-50	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	440	510	-70	Flow at American Dam	935	935	0
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1020**	**1255**	**-235**	Total for EBID	**930**	1165	-235
State Line	**7/17/16**	to	**7/20/16**	Total for EPCWID	**848**	848	0
La Union West TX	10	10	0	**Total for Both Districts**	**1778**	**2013**	**-235**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-400**	**-400**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1955	2190	-235
3 Saints East TX	0	0	0	Release	**2355**	2590	-235
3 Saints East NM	0	0	0				
Totals State Line	**170**	**170**	**0**				
Lower Valley	**7/18/16**	to	**7/21/16**	**Mon-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	130	130	0		5.66	5.66	11.32
JR-WTP	88	88	0	Reservoir Elevation (ft)			4143.6
Riverside Canal	490	490	0	Flow Rate (cfs)			2359
Total Lower Valley	**758**	**758**	0	Difference (Release and Gates Flow) cfs			4
Mexico	177	177	0	U.S.B.R. gate settings	5.97	5.97	11.94