Time of Order: **1000** Date of Order: **8/25/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/25/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/25/16**	to	**8/26/16**	**River Boost**	-200	-200	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1355**	1310	45
River Pumps	0	0	0	Flow below Percha Dam	1355	1310	45
Leasburg Canal	150	105	45	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1205	1205	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	675	675	0
Eastside Canal	80	80	0	Gain/Loss Mesilla-American	**-50**	**-50**	0
Westside Canal	300	300	0	Flow at American Dam	645	645	0
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**510**	**465**	**45**	Total for EBID	**420**	375	45
State Line	**8/25/16**	to	**8/27/16**	Total for EPCWID	**664**	664	0
La Union West TX	10	10	0	**Total for Both Districts**	**1084**	**1039**	**45**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1155	1110	45
3 Saints East TX	0	0	0	Release	**1355**	1310	45
3 Saints East NM	0	0	0				
Totals State Line	**170**	**170**	**0**				
Lower Valley	**8/27/16**	to	**8/28/16**	**Sat-Sun**			
UR-WTP	39	39	0		E.Gate	W.Gate	Total
Franklin Canal	110	110	0		4.20	4.20	8.40
JR-WTP	85	85	0	Reservoir Elevation (ft)			4137.83
Riverside Canal	340	340	0	Flow Rate (cfs)			1533
Total Lower Valley	**574**	**574**	0	Difference (Release and Gates Flow) cfs			178
Mexico	71	71	0	U.S.B.R. gate settings	4.20	4.20	8.40