Time of Order: **1100** Date of Order: **4/2/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/2/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/2/17**	to	**4/3/17**	**River Boost**	-949	-1049	100
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1700**	1800	-100
River Pumps	0	0	0	Flow below Percha Dam	1700	1800	-100
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1700	1800	-100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-525**	**-525**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	925	1025	-100
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-424**	**-524**	100
Westside Canal	250	250	0	Flow at American Dam	576	576	0
(-) Bypass WW32	**-75**	**-75**	**0**	**District Totals**			
Total Upper Valley	**175**	**175**	**0**	Total for EBID	**0**	0	0
State Line	**4/4/17**	to	**4/6/17**	Total for EPCWID	**751**	751	0
La Union West TX	50	50	0	**Total for Both Districts**	**751**	**751**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	125	125	0	Total Gains/Loss	**-949**	**-1049**	100
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	751	751	0
3 Saints East TX	0	0	0	Release	**1700**	1800	-100
3 Saints East NM	0	0	0				
Totals State Line	**175**	**175**	**0**				
Lower Valley	**4/4/17**	to	**4/6/17**	**Tues-Thurs**			
UR-WTP	15	15	0		E.Gate	W.Gate	Total
Franklin Canal	130	130	0		3.88	3.88	7.76
JR-WTP	31	31	0	Reservoir Elevation (ft)			4152.14
Riverside Canal	400	400	0	Flow Rate (cfs)			1704
Total Lower Valley	**576**	**576**	0	Difference (Release and Gates Flow) cfs			4
Mexico	0	0	0	U.S.B.R. gate settings	3.88	3.88	7.76