Time of Order: **1000** Date of Order: **6/9/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/9/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/9/17**	to	**6/10/17**	**River Boost**	-225	-225	0
Arrey Canal	220	220	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1792**	1722	70
River Pumps	20	20	0	Flow below Percha Dam	1572	1502	70
Leasburg Canal	250	250	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1302	1232	70
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	592	522	70
Eastside Canal	140	140	0	Gain/Loss Mesilla-American	**-75**	**-75**	0
Westside Canal	400	400	0	Flow at American Dam	587	497	90
(-) Bypass WW32	**-70**	**-50**	-20	**District Totals**			
Total Upper Valley	**980**	**1000**	**-20**	Total for EBID	**915**	915	0
State Line	**6/11/17**	to	**6/14/17**	Total for EPCWID	**546**	476	70
La Union West TX	15	15	0	**Total for Both Districts**	**1461**	**1391**	**70**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	50	70	-20	Total Gains/Loss	**-225**	**-225**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1567	1497	70
3 Saints East TX	0	0	0	Release	**1792**	1722	70
3 Saints East NM	0	0	0				
Totals State Line	**120**	**140**	**-20**				
Lower Valley	**6/12/17**	to	**6/15/17**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		4.12	4.12	8.24
JR-WTP	85	85	0	Reservoir Elevation (ft)			4151.09
Riverside Canal	290	200	90	Flow Rate (cfs)			1795
Total Lower Valley	**481**	**391**	90	Difference (Release and Gates Flow) cfs			3
Mexico	106	106	0	U.S.B.R. gate settings	3.97	3.97	7.94