Time of Order: **1000** Date of Order: **8/22/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/22/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/22/17**	to	**8/23/17**	**River Accretions**	100	100	0
Arrey Canal	190	130	60	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1578**	1257	321
River Pumps	20	20	0	Flow below Percha Dam	1388	1127	261
Leasburg Canal	160	150	10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1208	957	251
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**50**	**50**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	648	527	121
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**50**	**50**	0
Westside Canal	410	280	130	Flow at American Dam	748	627	121
(-) Bypass WW32	**-50**	**-50**	0	**District Totals**			
Total Upper Valley	**930**	**730**	**200**	Total for EBID	**855**	655	200
State Line	**8/24/17**	to	**8/26/17**	Total for EPCWID	**646**	525	121
La Union West TX	15	15	0	**Total for Both Districts**	**1501**	**1180**	**321**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**100**	**100**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1678	1357	321
3 Saints East TX	0	0	0	Release	**1578**	1257	321
3 Saints East NM	0	0	0				
Totals State Line	**130**	**130**	**0**				
Lower Valley	**8/25/17**	to	**8/27/17**	**Fri-Sun**			
UR-WTP	39	50	-11		E.Gate	W.Gate	Total
Franklin Canal	170	80	90		3.70	3.70	7.40
JR-WTP	77	80	-3	Reservoir Elevation (ft)			4149.67
Riverside Canal	285	240	45	Flow Rate (cfs)			1576
Total Lower Valley	**571**	**450**	121	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	3.70	3.70	7.40