Time of Order: **1000** Date of Order: **9/10/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/10/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/10/17**	to	**9/11/17**	**River Accretions**	0	0	0
Arrey Canal	190	190	0	**River Reaches/Stations**			
(-) Bypass	-90	-50	-40	Caballo Release	**1798**	1968	-170
River Pumps	20	20	0	Flow below Percha Dam	1608	1778	-170
Leasburg Canal	210	240	-30	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1468	1568	-100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	808	868	-60
Eastside Canal	170	170	0	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	490	530	-40	Flow at American Dam	818	878	-60
(-) Bypass WW32	**-10**	**-10**	0	**District Totals**			
Total Upper Valley	**980**	**1090**	**-110**	Total for EBID	**850**	960	-110
State Line	**9/11/17**	to	**9/13/17**	Total for EPCWID	**771**	831	-60
La Union West TX	15	15	0	**Total for Both Districts**	**1621**	**1791**	**-170**
La Union West NM	85	85	0	**Project Totals**			
La Union East TX	100	100	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1798	1968	-170
3 Saints East TX	15	15	0	Release	**1798**	1968	-170
3 Saints East NM	15	15	0				
Totals State Line	**250**	**250**	**0**				
Lower Valley	**9/13/17**	to	**9/14/17**	**Wed-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	70	100	-30		4.40	4.40	8.80
JR-WTP	85	85	0	Reservoir Elevation (ft)			4145.4
Riverside Canal	440	470	-30	Flow Rate (cfs)			1799
Total Lower Valley	**641**	**701**	-60	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	4.40	4.40	8.80