Time of Order: **900** Date of Order: **9/12/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/12/2017

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/12/17**	to	**9/13/17**	**River Accretions**	0	0	0
Arrey Canal	190	190	0	**River Reaches/Stations**			
(-) Bypass	-40	-40	0	Caballo Release	**1632**	1798	-166
River Pumps	20	20	0	Flow below Percha Dam	1442	1608	-166
Leasburg Canal	200	190	10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1262	1438	-176
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	632	808	-176
Eastside Canal	140	140	0	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	490	490	0	Flow at American Dam	692	818	-126
(-) Bypass WW32	**-60**	**-10**	-50	**District Totals**			
Total Upper Valley	**940**	**980**	**-40**	Total for EBID	**875**	850	25
State Line	**9/14/17**	to	**9/16/17**	Total for EPCWID	**580**	771	-191
La Union West TX	15	15	0	**Total for Both Districts**	**1455**	**1621**	**-166**
La Union West NM	85	85	0	**Project Totals**			
La Union East TX	50	100	-50	Total Gains/Loss	**0**	**0**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1632	1798	-166
3 Saints East TX	0	15	-15	Release	**1632**	1798	-166
3 Saints East NM	0	15	-15				
Totals State Line	**170**	**250**	**-80**				
Lower Valley	**9/15/17**	to	**9/17/17**	**Fri-Sun**			
UR-WTP	50	46	4		E.Gate	W.Gate	Total
Franklin Canal	70	70	0		4.06	4.06	8.12
JR-WTP	85	85	0	Reservoir Elevation (ft)			4144.59
Riverside Canal	310	440	-130	Flow Rate (cfs)			1632
Total Lower Valley	**515**	**641**	-126	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	4.06	4.06	8.12