Time of Order: **1000** Date of Order: **9/18/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/18/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/18/17**	to	**9/19/17**	**River Accretions**	50	50	0
Arrey Canal	140	140	0	**River Reaches/Stations**			
(-) Bypass	-80	-80	0	Caballo Release	**1502**	1502	0
River Pumps	20	20	0	Flow below Percha Dam	1362	1362	0
Leasburg Canal	190	190	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1232	1232	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	692	672	20
Eastside Canal	160	160	0	Gain/Loss Mesilla-American	**50**	**50**	0
Westside Canal	360	380	-20	Flow at American Dam	802	782	20
(-) Bypass WW32	**-60**	**-60**	0	**District Totals**			
Total Upper Valley	**750**	**770**	**-20**	Total for EBID	**685**	705	-20
State Line	**9/17/17**	to	**9/20/17**	Total for EPCWID	**690**	670	20
La Union West TX	15	15	0	**Total for Both Districts**	**1375**	**1375**	**0**
La Union West NM	85	85	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**50**	**50**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1552	1552	0
3 Saints East TX	0	0	0	Release	**1502**	1502	0
3 Saints East NM	0	0	0				
Totals State Line	**170**	**170**	**0**				
Lower Valley	**9/21/17**	to	**9/21/17**	**Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	120	100	20		3.79	3.79	7.58
JR-WTP	85	85	0	Reservoir Elevation (ft)			4143.05
Riverside Canal	370	370	0	Flow Rate (cfs)			1485
Total Lower Valley	**625**	**605**	20	Difference (Release and Gates Flow) cfs			-17
Mexico	177	177	0	U.S.B.R. gate settings	3.79	3.79	7.58