Time of Order: **1000** Date of Order: **6/30/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/30/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/30/18**	to	**7/1/18**	**River Boost**	-200	-200	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2126**	2032	94
River Pumps	0	0	0	Flow below Percha Dam	2126	2032	94
Leasburg Canal	290	350	-60	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1836	1682	154
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	926	772	154
Eastside Canal	240	240	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	570	570	0	Flow at American Dam	876	722	154
(-) Bypass WW32	**-50**	**-50**	0	**District Totals**			
Total Upper Valley	**1050**	**1110**	**-60**	Total for EBID	**935**	995	-60
State Line	**7/1/18**	to	**7/4/18**	Total for EPCWID	**850**	696	154
La Union West TX	40	40	0	**Total for Both Districts**	**1785**	**1691**	**94**
La Union West NM	80	80	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1926	1832	94
3 Saints East TX	15	15	0	Release	**2126**	2032	94
3 Saints East NM	15	15	0				
Totals State Line	**230**	**230**	**0**				
Lower Valley	**7/3/18**	to	**7/5/18**	**Tues-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	110	110	0		5.28	5.28	10.56
JR-WTP	85	85	0	Reservoir Elevation (ft)			4142.37
Riverside Canal	490	336	154	Flow Rate (cfs)			2128
Total Lower Valley	**735**	**581**	154	Difference (Release and Gates Flow) cfs			2
Mexico	141	141	0	U.S.B.R. gate settings	5.28	5.28	10.56