Time of Order: **1100** Date of Order: **7/21/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/21/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change
Upper Valley	**7/21/18**	to	**7/22/18**
Arrey Canal	0	0	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	200	200	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	160	160	0
Westside Canal	500	500	0
(-) Bypass WW32	**0**	**0**	0
Total Upper Valley	**860**	**860**	**0**
State Line	**7/19/18**	to	**7/21/18**
La Union West TX	20	20	0
La Union West NM	90	90	0
La Union East TX	80	80	0
La Union East NM	50	50	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**240**	**240**	**0**
Lower Valley	**7/24/18**	to	**7/26/18**
UR-WTP	54	54	0
Franklin Canal	120	80	40
JR-WTP	85	85	0
Riverside Canal	440	400	40
Total Lower Valley	**699**	**619**	80
Mexico	141	141	0

	Current	Prior	Change
River Boost	-75	-75	0
River Reaches/Stations			
Caballo Release	**1775**	1695	80
Flow below Percha Dam	1775	1695	80
(-) By pass Leasburg WW 8	0	0	0
Flow at Leasburg Cable	1575	1495	80
Gain/Loss Leasburg-Mesilla	**-75**	**-75**	0
Flow below Mesilla Dam	840	760	80
Gain/Loss Mesilla-American	**0**	**0**	0
Flow at American Dam	840	760	80
District Totals			
Total for EBID	**760**	760	0
Total for EPCWID	**799**	719	80
Total for Both Districts	**1559**	**1479**	**80**
Project Totals			
Total Gains/Loss	**-75**	**-75**	0
Total EBID, EPCWID, Mexico	1700	1620	80
Release	**1775**	1695	80
Tues-Thurs			
	E.Gate	W.Gate	Total
	4.45	4.45	8.90
Reservoir Elevation (ft)			4143.81
Flow Rate (cfs)			1784
Difference (Release and Gates Flow) cfs			9
U.S.B.R. gate settings	4.25	4.25	8.50