Time of Order: **1000** Date of Order: **8/16/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/16/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/16/18**	to	**8/17/18**	**River Boost**	-50	-150	100
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**901**	1101	-200
River Pumps	0	0	0	Flow below Percha Dam	901	1101	-200
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	901	1101	-200
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-50**	**-150**	100
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	651	751	-100
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	200	200	0	Flow at American Dam	701	801	-100
(-) Bypass WW32	**-50**	**-50**	0	**District Totals**			
Total Upper Valley	**150**	**150**	**0**	Total for EBID	**0**	0	0
State Line	**8/17/18**	to	**8/18/18**	Total for EPCWID	**710**	810	-100
La Union West TX	40	40	0	**Total for Both Districts**	**710**	**810**	**-100**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	110	110	0	Total Gains/Loss	**-50**	**-150**	100
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	851	951	-100
3 Saints East TX	0	0	0	Release	**901**	1101	-200
3 Saints East NM	0	0	0				
Totals State Line	**150**	**150**	**0**				
Lower Valley	**8/19/18**	to	**8/19/18**	**Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	70	170	-100		2.41	2.41	4.82
JR-WTP	90	90	0	Reservoir Elevation (ft)			4140.61
Riverside Canal	350	350	0	Flow Rate (cfs)			902
Total Lower Valley	**560**	**660**	-100	Difference (Release and Gates Flow) cfs			1
Mexico	141	141	0	U.S.B.R. gate settings	2.41	2.41	4.82