Time of Order: **930** Date of Order: **6/14/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/14/2019

Approved EPCWID: RR Time Faxed to Reclamation: **930**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/14/19**	to	**6/15/19**	**River Boost**	-300	-350	50
Arrey Canal	240	240	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1745**	1989	-244
River Pumps	20	20	0	Flow below Percha Dam	1505	1749	-244
Leasburg Canal	260	260	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1225	1469	-244
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-175**	25
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	655	764	-109
Eastside Canal	150	190	-40	Gain/Loss Mesilla-American	**-150**	**-175**	25
Westside Canal	270	340	-70	Flow at American Dam	575	639	-64
(-) Bypass WW32	**-70**	**-50**	-20	**District Totals**			
Total Upper Valley	**870**	**1000**	**-130**	Total for EBID	**810**	920	-110
State Line	**6/16/19**	to	**6/19/19**	Total for EPCWID	**458**	542	-84
La Union West TX	20	20	0	**Total for Both Districts**	**1268**	**1462**	**-194**
La Union West NM	30	60	-30	**Project Totals**			
La Union East TX	40	60	-20	Total Gains/Loss	**-300**	**-350**	50
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1445	1639	-194
3 Saints East TX	0	0	0	Release	**1745**	1989	-244
3 Saints East NM	0	0	0				
Totals State Line	**110**	**160**	**-50**				
Lower Valley	**6/17/19**	to	**6/20/19**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0		4.22	4.22	8.44
JR-WTP	62	46	16	Reservoir Elevation (ft)			4146.51
Riverside Canal	220	300	-80	Flow Rate (cfs)			1744
Total Lower Valley	**398**	**462**	-64	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	4.76	4.76	9.52