Time of Order: **1000** Date of Order: **7/3/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/3/2019

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/3/19**	to	**7/4/19**	**River Boost**	-250	-250	0
Arrey Canal	240	220	20	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2349**	2209	140
River Pumps	20	20	0	Flow below Percha Dam	2109	1989	120
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1789	1669	120
California Ext.	10	10	0	Gain/Loss Leasburg-Mesilla	**-125**	**-125**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	894	794	100
Eastside Canal	240	240	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
Westside Canal	500	480	20	Flow at American Dam	799	699	100
(-) Bypass WW32	**-30**	**-30**	0	**District Totals**			
Total Upper Valley	**1300**	**1260**	**40**	Total for EBID	**1180**	1160	20
State Line	**7/4/19**	to	**7/6/19**	Total for EPCWID	**742**	622	120
La Union West TX	40	20	20	**Total for Both Districts**	**1922**	**1782**	**140**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-250**	**-250**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2099	1959	140
3 Saints East TX	0	0	0	Release	**2349**	2209	140
3 Saints East NM	0	0	0				
Totals State Line	**240**	**220**	**20**				
Lower Valley	**7/6/19**	to	**7/4/19**	**Sat-Sun**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	170	70	100		5.52	5.52	11.04
JR-WTP	46	46	0	Reservoir Elevation (ft)			4145.67
Riverside Canal	360	360	0	Flow Rate (cfs)			2349
Total Lower Valley	**622**	**522**	100	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	5.25	5.25	10.50