Time of Order: **1030** Date of Order: **7/12/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/12/2019

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/12/19**	to	**7/13/19**	**River Boost**	-200	-200	0
Arrey Canal	240	240	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2097**	2257	-160
River Pumps	20	20	0	Flow below Percha Dam	1857	2017	-160
Leasburg Canal	300	320	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1537	1677	-140
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	20	0	20	Flow below Mesilla Dam	707	787	-80
Eastside Canal	240	240	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	470	550	-80	Flow at American Dam	657	717	-60
(-) Bypass WW32	**-50**	**-30**	-20	**District Totals**			
Total Upper Valley	**1240**	**1340**	**-100**	Total for EBID	**1165**	1205	-40
State Line	**7/14/19**	to	**7/17/19**	Total for EPCWID	**555**	675	-120
La Union West TX	0	40	-40	**Total for Both Districts**	**1720**	**1880**	**-160**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	60	80	-20	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1897	2057	-160
3 Saints East TX	15	15	0	Release	**2097**	2257	-160
3 Saints East NM	15	15	0				
Totals State Line	**210**	**270**	**-60**				
Lower Valley	**7/15/19**	to	**7/18/19**	**Mon-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	70	80	-10		5.08	5.08	10.16
JR-WTP	50	50	0	Reservoir Elevation (ft)			4144.67
Riverside Canal	310	360	-50	Flow Rate (cfs)			2098
Total Lower Valley	**480**	**540**	-60	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	5.40	5.40	10.80